



**PHASE 5 (Crystal Bay Segment)**  
 Prelim Design by NDOT 2004  
 Construction Funding/Completion:  
 NOT IDENTIFIED

**PHASE 2 (North Demonstration)**  
 Construction Funding/Completion:  
 2A – STATE & FED (Scenic Byway, Q-1, others) /2018  
 2B – FLAP, others / 2018

**PHASE 3 (Central Corridor)**  
 Construction Funding/Completion:  
 Various Funding Sources Applied for and Some Secured:

- **Full Phase:**
  - > Coordinating with IVGID sewer replacement project and funding
  - > NV STBG funds secured in past round and applied for in current
- **3(1) – 3 miles - Sand Harbor to Chimney Beach:**
  - > NV FLAP submittal 12/2017 for funds to complete thru CN
- **3(2) – 5 miles - Chimney Beach to Spooner:**
  - > TIGER submittal 10/2017 for funds to complete thru CN
- **3(3) – Spooner at US 50:**
  - > No funds identified for final items incl park n ride lot and boat insp.

**PHASE 4 (US 50 Segment)**  
 Construction Funding/Completion:  
 Will be phased. Most not identified, except:

- **4(1) – Round Hill Pines to Zephyr Cove:**
  - > NV FLAP submittal 12/2017 for funds to complete thru PE

**PHASE 1 (South Demonstration)**  
 Construction Funding/Completion:  
 1A – various potential funding and included in US 50 project  
 1B – SQ-1, NDOT, Rec Trails/2012  
 1C- NDOT, Public Lands Hwy/2013  
 1D – (Laura Dr) from 1C carryover

**Approximately =32 Miles**